Northgate Construction Co.
915 Ironworks Road
Cleveland, OH 44113

Date: June 24, 2026

To: Vantage Property Developments LLC
62 Parkside Tower, Floor 21
Columbus, OH 43215

Subject: Notice of Delay and Request for Extension of Time - Contract CON-2025-204

Dear Mr. Coleman,

In accordance with Section 12 (Delays and Extensions of Time) of the Construction Contract (CON-2025-204) for the Vantage Midtown Office development, this letter provides formal notice of a delay event and our associated claim for an extension of time.

Nature of the delay event:

Between May 26 and June 18, 2026, the site experienced 14 days of adverse weather significantly exceeding the ten-year seasonal average, including two recorded storm events that made concrete pours and steel erection unsafe. Supporting records from the National Weather Service and our daily site logs are enclosed.

Impact on the works:

1. Critical path activities affected:
   - Level 3 to Level 5 slab pours (delayed 9 working days)
   - Structural steel erection for the east core (delayed 6 working days)

2. Current forecast impact to Practical Completion:
   - Contractual Completion Date: November 30, 2026
   - Revised forecast Completion Date: December 15, 2026
   - Extension of time claimed: 15 calendar days

3. Cost impact:
   - We are still assessing prolongation costs and will submit a detailed cost claim under Clause 12.6 within twenty-eight (28) days, as required by the contract.

Mitigation measures:

Northgate Construction has resequenced fit-out activities where possible and added a second finishing crew to recover float on non-weather-affected areas. We will continue to take all reasonable steps to minimize the overall delay.

Per Clause 12.2, we request that the Contract Administrator assess this claim and issue a determination within the fourteen (14) day period specified in the contract. We are available to meet on site to review the programme analysis at your convenience.

Please acknowledge receipt of this notice in writing within five (5) business days.

Yours sincerely,

Rebecca Nawrocki
Senior Project Manager
Northgate Construction Co.
Email: r.nawrocki@northgateconstruction.com
Phone: (216) 555-0358